

South Shore Park  
 Parking Lot Reconstruction and Site Improvements  
 3 Week Look ahead Schedule

Memorial Day

ID	Activity Description	Responsibility	Duration	Mon	Tues	Wed	Thurs	Fri	Sat	Sun	Mon	Tues	Wed	Thurs	Fri	Sat	Sun	Mon	Tues	Wed	Thurs	Fri	Sat	Sun	Mon	Tues	Wed	Thurs	Fri	Sat	Sun	
				5/8	5/9	5/10	5/11	5/12	5/13	5/14	5/15	5/16	5/17	5/18	5/19	5/20	5/21	5/22	5/23	5/24	5/25	5/26	5/27	5/28	5/29	5/30	5/31	6/1	6/2	6/3	6/4	
General Site																																
	Storm Sewer N. Parking Lot	UPI	8 days																													
	Electrical conduits & Light Poles	Vinni	10 days																													
	Pulverize N. Parking Lot	P&D	1 days																													
	Curb & Gutter Grade N-PL	Terra	5 days																													
	Bike path & concrete walk grade	Terra	5 days	X	X	X																										
	E side N Lot	Terra	3 days																													
	Bike Path grading behind fish	Terra	2 days									X	X																			
	GRADE prom walk at sheeting	Terra	2 days																X	X												
	WE - Energies Removals	WE	1 days																													
	City of MKE Removals	C-MKE	1 day									X																				
	***Pole to be removed prior paving																															
	Finish C & G N Lot	Arrow Crete		X	X	X	X																									
	P & D Survey - grade prep	Payne & Dolan	1					X	X																							
	Grade N Parking Lot	P & D / Terra	2 days							X	X																					
	Binder Course N Lot (2.5")	P & D	2 days									X	X																			
	Bike Path (3")	P & D	1 day											X																		
	Pour slabs Yacht Club entrance	Arrow Crete	1 day																			X										
	Penetration 24" thru wall	UPI / terra	1 day			X	X																									
	South lot utilities	UPI	3 days					X			X	X																				
	Haul asphalt pile - millings rtn	Terra	1 day						X																							
	<b>CLOSE SOUTH LOT</b>																	XXX														
	pulverize S lot (Week 22nd)	P & D	1 day														X															
	Grade S lot	Terra																X	X						X	X	X					
	C & G S Lot	Arrow Crete	3 days																	X	X				X							
	Fish Grinder Work / drain work	Bohmann & Vick					X	X																								
	Sand Dune Cap & Grasses	Terra / Hoffman	3 days							X	X	X																				
	Bio Ponds soil fung chips plant	Terra / Hoffamn	2 days																													
	Dock Wall/Dredging																															
	Dredging	Terra																														
	Dig Keyway and Place Riprap	Terra	3 days	X	X	X																										
	Final Bathy Survey	K Singh	1 day								X																					
	Remove Tubidity curtain	Terra	1 day				X	X																								
	Drive Front Dock Wall	Terra	2 days																													
	Drive Back Log Wall	Terra	1 days																													
	Wale Installation	Terra	25 days																													
	Tierod Installation	Terra	5 days																													
	Haul Rubble Pile to South	Terra	2 days									X	X																			
	Steel Cap	Terra	5 days				X	X		X	X	X	X																			
	Concrete cap at wall	Arrow Crete	3 days										X	X			X															
	dense grade base	Terra															X	X	X													
	Promenade Walk (cure)	Arrow Crete	10 days															X	X	X	X			X	X	X	X	X				
	Railing	Century Fence	3 days																													
	Bio Pond Excavation & backfilling	Terra	2 days																	X				X								