6/9/2017

Meeting dates

Ribbon Cutting July 14 (Friday)

Ryan vacation

	est duration DAYS	Wed 6/7	Thurs 6/8	Fri 6/9	Sat 6/10	Sun 6/11	Mon 6/12	Tues 6/13	Wed 6/14	Thurs 6/15	Fri 6/16	Sat 6/17	Sun 6/18	Mon 6/19	Tues 6/20	Wed 6/21	Thurs 6/22	Fri 6/23	Sat 6/24	Sun 6/25	Mon 6/26	Tues 6/27	Wed 6/28	Thurs 6/29	Fri 6/30	Sat 7/1	Sun 7/2
Rmvl iron street, grading & gutter removal / grading	2																										
Pulverize - P & D; roll lot - Terra	1																										
Grade promenade walk	4																										
Grade for concrete Yacht club - entrance	1																										
Grade South Lot for curb & Gutter	3																										
Grade S Lot for binder - rough grade 3000 cy	5	x	x	x	x		x																				
Hillside / bike path	5		x	x	x		x	x																			
Grade sidewalk 3000 sf	3													x	x	x											
Work at fish station rmvl / grade	2								x	x																	
Engineered soil at ponds - North	2																										
EW at beer garden	1						X	X																			
Topsoil - Terra							X	X	X																		
Riprap at ponds - misc locations																											
UPI - final utilties (near dock & CB at Iron Street)										X	X																
manhole adjust South Lot NW corner																											
Rebar in Prom Walk			x																								
Pour Prom walk (1-3)				x			x	x																			
Set String line C&G		x	x																								
Pour C&G							x	x	x																		
Sidewalk									x	x	x																
POST Signs at all entrances Tuesday 6/13								XX																			
Pave Bike Path												XX															
CLOSE LOTS Monday 6/19 7 am														X													
Grade South Lot														X	X												
Pave Surface N Lot															X												
Pave Binder S Lot																X	X										
Pave Surface N Lot																	X										
Fish Grinder installation (Sat June 10)												XX															
Controll Panel Installation ( )																		X									
Electrical for Fish Grinder																					X						
ELECTRICAL			POLES complete																								
Cleats	week of June 12																										
Bumper work at sheet pile wall																											
CENTURY FENCE																											
Fish Grinding Station									x	x																	
Dumpster Pad											x	x															
Railing														x	x	x											
Fish Station Work												X		X													
Boat Wash														X	X												
Dumpster Pad										X	X																
Hut Slab									X	X																	
HUT DELIVERY															X												
Fish Grinder Work / Electrical																											
Landscaping										x	x	x		x	x	x	x	x	x		x	x	x				
Signs - Stripe																											